

CHANGE ORDER NO. 3

Owner:	City of Marshalltown	Owner's Project No.:	SMW 20-001
Engineer:	Stanley Consultants, Inc.	Engineer's Project No.:	23958
Contractor:	Woodruff Construction	Contractor's Project No.:	20-052
Project:	RIVERVIEW PARK STORM WATER PUMP STATION RETAINING WALL AND PAVING		
Contract Name:	RIVERVIEW PARK STORM WATER PUMP STATION RETAINING WALL AND PAVING		
Date Issued:	05/23/22	Effective Date of Change Order:	05/24/22

The Contract is modified as follows upon execution of this Change Order:

Description:

This change order is to provide for a time extension of 11 calendar days for substantial completion based upon extra work the City had Con-Struct complete in the area which delayed final grading and seeding for the project.

Attachments:

None.

Change in Contract Price	Change in Contract Times [State Contract Times as a specific date]
Original Contract Price: \$ <u>211,700.00</u>	Original Contract Times: Substantial Completion: <u>September 15, 2020</u> Ready for final payment: <u>October 15, 2020</u>
Increase from previously approved Change Orders No. 1 to No. 2: \$ <u>44,488.00</u>	[Increase] [Decrease] from previously approved Change Orders No.1 to No. 2: Substantial Completion: <u>April 30, 2022</u> Ready for final payment: <u>June 30, 2022</u>
Contract Price prior to this Change Order: \$ <u>256,188.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>April 30, 2022</u> Ready for final payment: <u>June 30, 2022</u>
Increase this Change Order: \$ <u>0</u>	Increase this Change Order: Substantial Completion: <u>11 Days</u> Ready for final payment: <u>No Change</u>
Contract Price incorporating this Change Order: \$ <u>256,188.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>May 11, 2022</u> Ready for final payment: <u>June 30, 2022</u>


Recommended by Engineer

By: Heather Thomas

Title: Public Works Director

Date: 05 / 18 / 2022

Accepted by Contractor



Jason Rechkemmer

5/18/2022

Authorized by Owner

By: _____

Title: _____

Date: 05 / 23 / 2022