

CHANGE ORDER NO.: 2

Owner:	City of Marshalltown	Owner's Project No.:	SMW-20-003
Engineer:	City of Marshalltown	Engineer's Project No.:	SMW-20-003
Contractor:	Boulder Contracting, LLC	Contractor's Project No.:	-
Project:	Box Culvert Repairs		
Contract Name:	Base Bid		
Date Issued:	8/25/2022	Effective Date of Change Order:	9/12/2022

The Contract is modified as follows upon execution of this Change Order:
Description:


This change order is for a delay in obtaining and installing the pedestrian railing on the box culvert headwalls. We were notified June 8, 2022 that the material delivery time would be the middle of September with several weeks for installation. The most recent update received indicates the subcontractor is estimated on site date of 9/19, with 2 weeks for installation. This time frame would exceed the September 15, 2022 Substantial Completion date. Since the contractor provided our department with up front information very quickly after the award and has performed additional work on the project, we feel a 30 day time extension is reasonable and necessary.

Attachments:


See attached summary

Change in Contract Price	Change in Contract Times [State Contract Times as either a specific date or a number of days]
Original Contract Price: \$ 269,169.70	Original Contract Times: Substantial Completion: September 15, 2022 Ready for final payment: October 15, 2022
[Increase] [Decrease] from previously approved Change Orders No. 1 to No. 1: \$ 58,476.60	[Increase] [Decrease] from previously approved Change Orders No.1 to No.1: Substantial Completion: No Change Ready for final payment: No Change
Contract Price prior to this Change Order: \$ 327,646.30	Contract Times prior to this Change Order: Substantial Completion: September 15, 2022 Ready for final payment: October 15, 2022
[Increase] [Decrease] this Change Order: \$ 0.00	[Increase] [Decrease] this Change Order: Substantial Completion (Days): 30 Ready for final payment (Days): 30
Contract Price incorporating this Change Order: \$ 327,646.30	Contract Times with all approved Change Orders: Substantial Completion: October 15, 2022 Ready for final payment: November 14, 2022

Recommended by Engineer

By: 
 Title: Civil Engineer II
 Date: 8/26/22

Accepted by Contractor

By: 
 Title: F.M. [unclear]
 Date: 8/25/2022

Authorized by Owner

By: _____
 Title: Mayor
 Date: 9/12/2022