

**CHANGE ORDER NO. 5**

Owner:	City of Marshalltown	Owner's Project No.:	ECO 22-001
Engineer:	Bolton & Menk (Div 3 Only)	Engineer's Project No.:	
Contractor:	Con-Struct, Inc.	Contractor's Project No.:	
Project:	S Seventh Ave Extension Project		
Contract Name:	Contract Documents inc Addendum #1, Change Order #1 - #4		
Date Issued:	9/25/2023	Effective Date of Change Order:	9/25/2023

The Contract is modified as follows upon execution of this Change Order:  
**This change order is to add Division 3 to this project which will construct larger radii at the intersection of Highway 14 & Edgewood Street through PCC Full Depth Patching methods. This project also adjusts completion dates to correspond with delay due to the seeding window on Divisions 1 & 2 and to accomodate the additional work of Division 3 and upcoming seeding windows. Notice to proceed on this work will follow upon signed property agreements.**  
 Attachments: Tabulation which includes bid item quantity changes and new items established.

Change in Contract Price	Change in Contract Times [State Contract Times as either a specific date or a number of days]
Original Contract Price:  \$ 764,476.00	Original Contract Times: Substantial Completion: May 31, 2023 Ready for final payment: September 30, 2023
Decrease from previously approved Change Orders  \$ -1,124.50	[Increase] [ <del>Decrease</del> ] from previously approved Change Orders: Substantial Completion: 42 Ready for final payment: 42
Contract Price prior to this Change Order:  \$ 763,351.50	Contract Times prior to this Change Order: Substantial Completion: July 12, 2023 Ready for final payment: November 11, 2023
Increase this Change Order:  \$ 67,666.15	Increase this Change Order: Substantial Completion (days): 150 Ready for final payment (days): 150
Contract Price incorporating this Change Order:  \$ 831,017.65	Contract Times with all approved Change Orders: Substantial Completion: December 9, 2023 Ready for final payment: April 9, 2024

**Recommended by Engineer**

By: Heather Thomas  
 Title: City Engineer  
 Date: 09/21/23

**Accepted by Contractor**

By: [Signature]  
 Title: V.P.  
 Date: 9/26/23

**Authorized by Owner**

By: \_\_\_\_\_  
 Title: Mayor  
 Date: \_\_\_\_\_

**CITY OF MARSHALLTOWN**

**ECO 22-001 \_ S Seventh Ave Extension Project**

**NEW DIVISION: DIVISION 3 - HIGHWAY 14 & EDGEWOOD STREET - PCC PATCH**

The following Bid Items are hereby amended by increasing the quantities shown (16, 17, and 28). D3 bid items are hereby added.

<b>Item No.</b>	<b>Description</b>	<b>Unit</b>	<b>Price</b>	<b>Quantity</b>	<b>Extension</b>
16	SILT FENCE OR SILT FENCE DITCH CHECK	LF	\$ 3.30	179	\$ 590.70
17	SILT FENCE OR SILT FENCE DITCH CHECK, REMOVAL OF SEDIMENT	LF	\$ 0.55	179	\$ 98.45
28	DETECTABLE WARNING	SF	\$ 50.00	20	\$ 1,000.00
D3_1	EXCAVATION, CLASS 10_PCC FULL DEPTH PATCH	CY	\$ 25.00	127	\$ 3,175.00
D3_2	SUBGRADE PREPARATION, 12 INCH_PCC FULL DEPTH PATCH	SY	\$ 6.00	280	\$ 1,680.00
D3_3	SUBGRADE TREATMENT, TRIAX GEO-GRID_PCC FULL DEPTH PATCH	SY	\$ 6.00	280	\$ 1,680.00
D3_4	SUBBASE, MODIFIED, 8 INCH_PCC FULL DEPTH PATCH	SY	\$ 15.00	280	\$ 4,200.00
D3_5	SUBDRAIN, LONGITUDINAL, 4" _PCC FULL DEPTH PATCH	LF	\$ 20.00	80	\$ 1,600.00
D3_6	SUBDRAIN CLEANOUT, TYPE A-1, 6 INCH_PCC FULL DEPTH PATCH	EA	\$ 1,000.00	1	\$ 1,000.00
D3_7	PAVEMENT, PCC, 8 INCH_PCC FULL DEPTH PATCH	SY	\$ 100.00	280	\$ 28,000.00
D3_8	PAVEMENT REMOVAL_PCC FULL DEPTH PATCH	SY	\$ 25.00	125	\$ 3,125.00
D3_9	SIDEWALK, PCC, 6 INCH_SMALL QUANTITY	SY	\$ 80.00	38	\$ 3,040.00
D3_10	DRIVEWAY, PCC, 6 INCH_SMALL QUANTITY	SY	\$ 80.00	43	\$ 3,440.00
D3_11	SILT FENCE OR SILT FENCE DITCH CHECK, REMOVAL OF DEVICE_SMALL QUANTITY	LF	\$ 3.00	179	\$ 537.00
D3_12	CONVENTIONAL SEEDING, SEEDING (TYPE I), FERTILIZING, AND MULCHING_EDGEWOOD & HWY 14	LS	\$ 3,000.00	1	\$ 3,000.00
D3_13	TEMPORARY TRAFFIC CONTROL	LS	\$ 5,000.00	1	\$ 5,000.00
D3_14	CONSTRUCTION SURVEY_EDGEWOOD & HWY 14	LS	\$ 1,500.00	1	\$ 1,500.00
D3_15	MOBILIZATION_EDGEWOOD & HWY 14	LS	\$ 5,000.00	1	\$ 5,000.00
<b>TOTAL:</b>					<b>\$ 67,666.15</b>